

Table Notes - Do Not Copy Into SSP	Surface Type	Onsite	Offsite	Total	Project Notes
See Glossary - Project Site	Total Project Site Area (ft <sup>2</sup> )	25777	1087	26864	
See Glossary - Site	Total Site Area (ft <sup>2</sup> )	44200	1087	45287	
				0	
See Glossary - Hard Surface	Existing Hard Surface Area (ft <sup>2</sup> )	24366	1061	25427	
See Glossary - Native Vegetation	Existing Native Vegetation Area (ft <sup>2</sup> )	0	0	0	
See Glossary - Vegetation	Existing Vegetation Area (ft <sup>2</sup> )	1411	0	1411	
See Glossary - Lawn/Landscaped	Existing Lawn/Landscaped Area (ft <sup>2</sup> )	1411	26	1437	
See Glossary - Pasture	Existing Pasture Area (ft <sup>2</sup> )	0	0	0	
Equals E5/E2 * 100. <35% is considered new development; equal to or greater than 35% is redevelopment	Existing Hard Surface Coverage (%)	0.945261279	0.976080957		
See Glossary - New Hard Surface and Pollution Generating Hard Surface If >5,000 and E33<50%, MR#6 and MR#9 applies to new PGHS only and this is amount of PGHS that requires treatment.	New Pollution Generating Hard Surface Area (ft <sup>2</sup> )	151	0	151	
See Glossary - New Hard Surface. This will be all other new hard surfaces that are not PGHS.	New Non-Pollution Generating Hard Surface Area (ft <sup>2</sup> )		26	26	
(E12+E13)	Total New Hard Surface Area (ft <sup>2</sup> )	151	26	177	
See Glossary - Replaced Hard Surface and Pollution Generating Hard Surface	Replaced Pollution Generating Hard Surface Area (ft <sup>2</sup> )	13412	1061	14473	
See Glossary - Replaced Hard Surface. This will be all other replaced hard surfaces that are not PGHS.	Replaced Non-Pollution Generating Hard Surface Area (ft <sup>2</sup> )	5931	0	5931	
(E15+E16)	Total Replaced Hard Surface Area (ft <sup>2</sup> )	19343	1061	20404	
(E14+E17) >2,000 - Review MR #1-5 >5,000 - Review MR#1-9	Total of New Plus Replaced Hard Surface Area (ft <sup>2</sup> )	19494	1087	20581	
(E12+E15) >5,000 and B29>50%, MR#6 and MR#9 applies to new and replaced PGHS and this is amount of PGHS that requires treatment.	Total of New Plus Replaced Pollution Generating Hard Surface Area (ft <sup>2</sup> )	13563	1061	14624	
See Glossary - Vegetation, Lawn Area, and Landscaped Areas If >32,670 - Review MR#1-#9	Amount of Vegetation Converted to Lawn/Landscaped Area (ft <sup>2</sup> )	0	0	0	
See Glossary - Native Vegetation and Pasture If >108,900 - Review MR#1-#9	Amount of Native Vegetation Converted to Pasture (ft <sup>2</sup> )	0	0	0	
(E18+E20+E21) The total hard surface and converted vegetation areas that require compliance with MRs if B29>50%. Typically the amount of area requiring flow control if flow control is required.	Total of New Plus Replaced Hard Surfaces and Converted Vegetation Areas (ft <sup>2</sup> )	19494	1087	20581	
(E14+E20+E21) The total hard surface and converted vegetation areas that require compliance with MRs if E29<50%. Typically the amount of area requiring flow control if flow control is required.	Total of New Hard Surfaces and Converted Vegetation Areas (ft <sup>2</sup> )	151	26	177	
See Glossary - Hard Surface and Vegetation	Amount of Existing Hard Surface Converted to Vegetation (ft <sup>2</sup> )	324	0	324	
See Glossary - Native Vegetation	Amount of Native Vegetation to Remain (ft <sup>2</sup> )	0	0	0	
See Glossary - Vegetation	Amount of Existing Vegetation to Remain (ft <sup>2</sup> )	1237	0	1237	
See Glossary - Existing Hard Surface	Amount of Existing Hard Surface to Remain (ft <sup>2</sup> )	4266	0	4266	
See Glossary - Lawn/Landscaped Areas	Amount of Existing Lawn/Landscaped to Remain (ft <sup>2</sup> )	1237	0	1237	
See Glossary - Pasture	Amount of Existing Pasture to Remain (ft <sup>2</sup> )	0	0	0	
See Glossary - Land Disturbing Activities If >7,000 - Review MR#1-5	Amount of Land Disturbing Activity (ft <sup>2</sup> )	25777	1087	26864	
Construction Cost Estimates of proposed improvements and building improvements - including interior improvements.	Value of Proposed Improvements (\$)	450000	20,000	470000	
Per Pierce County Auditor	Assessed value of Existing Project Site Improvements (\$)	1018800	20,000	1038800	
(E31/E32 * 100) If >50%: new hard surfaces, replaced hard surfaces, and converted vegetation areas shall be comply with MR#1-9 as applicable. If <50%: Only New Hard Surfaces and Converted Vegetation Areas Comply with MR#1-9 as applicable.	Proposed Improvements Compared to Existing Project Site Improvements (%)	0.441696113	1	0.452445129	